COMPLETION REPORT

1	Name of the Work	Improvements to Roads and footpaths at Kempegowda Garden and Abbigere Village in ward no.12 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	SE/DZ/TS/105/2020-21 Dated: 02.12.2020
3	Head of Account which is chargeable	(Job Code 012-20-000112)
4	Instrument Order No. and date	EE/DD/WO/25/2021-22 dated: 28.06.2021
5	Name of Contractor	M/s Nijaguna Land Developers and Builders (Prop. T. Nijaguna Gowda).
6	Work started	28.06.2021
7	Work Completion	12.07.2022
8	Time Stipulated for Completion of Work	26.09.2021
9	Delay in Execution of Work	Due to BWSSB and Sanitary laying work
10	Measurement recorded in	MB No.1797/13-14 Page No. 179675-77
11	Check Measurement of the Asst	13.05.2022 to 12.07.2022
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	Janardhan, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 40.00 Lakhs	Rs. 29,99,888.24	-	Rs. 10,000,112.00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in immediate.

Assistant Engineer
Ward no.12

Assistant Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division